

# **Citizens Oversight Committee for Measure L**

Thursday, September 30, 2010

√ Present

vacant Member at-large	larlene Best	Member IVC Foundation, Committee Chair
<ul> <li>✓ Timothy E. Kelley Member representing a business vacant Member at-large</li> <li>✓ Gil Perez Member representing taxpayers</li> <li>✓ Everett Taylor Retired member</li> </ul>	ouglas T. Kline	Member at large
vacantMember at-large✓ Gil PerezMember representing taxpayers✓ Everett TaylorRetired member	icole Nicholas Gilles	Member at large
<ul> <li>✓ Gil Perez</li> <li>✓ V Gil Perez</li> <li>✓ Everett Taylor</li> <li>✓ Retired member</li> </ul>	imothy E. Kelley	Member representing a business organization
v Everett Taylor Retired member	acant	Member at-large
•	il Perez	Member representing taxpayers association
Lisa Nichole Tylenda Student Representative	verett Taylor	Retired member
	sa Nichole Tylenda	Student Representative

# Others present

John Lau, Vice President for Business Services; Jimmy Sanders, Architect; Rick Webster, Director of Maintenance; Brent Goodwin, Nielsen Construction; Rosanna Lugo, IVC Communications Department; Mary Carter, Recorder.

# Call to Order

The meeting was called to order by at 3:10 p.m. on Thursday, September 30, 2010 by Marlene Best, Committee Chairperson. The meeting was held in room 2734 (Building 2700).

# **Approval of Minutes**

# M/S/C Gilles/Kelley to approve the minutes of the February 25 and May 13, 2010 meetings as presented.

# Introduction of New Member

John Lau introduced Douglas T. Kline, Superintendent of the Calipatria Unified School District and newly appointed committee member (member-at-large). Mr. Kline replaces Anne Mallory.

# Expenditure Report

The committee reviewed the Bond Fund expenditure report as of September 30, 2010. The balance in the county treasury was \$10,875,398. Mr. Lau reported that approximately \$34 million has been spent on the Science Building. Construction activity has leveled off a bit, with the next big project scheduled to start in December (Modernization of the 400 Building).

# Update on Projects

John Lau and Jimmy Sanders, Architect, reported on the Modernization of the 400 Building. The 400 Building currently houses the old science labs. The building will be upgraded and remodeled to contain six "smart" classrooms and an assessment/testing center. The cost is estimated at \$4.8 million with half of the funding coming from the State. The College obtained 50% state matching funding through the State Chancellor's Office Capital Outlay Program.

The College also submitted a funding proposal for the modernization of the 200, 300 and 800 buildings. The project qualified for funding, but currently there are no state funds available.

Brent Goodwin, Nielsen Construction, reported to the committee on Nielsen's role as construction manager for the District. He stated that bids were awarded as multi-prime, with each successful bidder considered the prime contractor for that bid package. Over 50% of trades and materials were from local vendors. In the future, the District may consider the lease/leaseback option whereby Nielsen Construction would hold all the trade contracts and have more flexibility to negotiate with the trades. John Lau stated that the District's Board of Trustees has recently adopted a local trade preference resolution which will allow for more flexibility in awarding contracts to qualified local contractors. The lease/leaseback option and local trade preference would allow the District to keep costs lower while meeting its obligation to the community. The 400 Building Modernization may be a pilot project for the lease/leaseback option if approved by the Board.

John Lau reported that there has been a good response in the community to the Measure J bond campaign. The new bond would not increase the current \$25 per \$100,000 of assessed valuation tax rate. The bond will have an economic benefit to the community and will be a win/win for the community and the college.

Meeting adjourned at 3:45 p.m.

# IMPERIAL VALLEY COLLEGE BOND FUND CASH IN COUNTY TREASURY

	2004-05	2005-06	2006-07	2007-08	2008-09	2009-10	2010-11	Total
Income								
Bond Proceeds	25,235,000		13,301,443	11,934,374	8,898,698			59,369,515
Transfers (to Bond interest and redemption fund)		(610,368)		(15,970)				(626,338)
Other Income (09-10 state funds - Bus Terminal)		43,950		15,300		1,344,024	85	1,403,360
Interest	98,531	580,859	682,888	942,601	1,757,514	408,578	41,693	4,512,664
Total Income	25,333,531	14,441	13,984,331	12,876,305	10,656,212	1,752,602	41,778	64,659,200
Expense								
Purchase Orders	172,158	2,389,351	4,153,077	8,375,178	14,956,530	20,613,411	1,244,915	51,904,619
Payroll (2 maintenance workers - ended 8/31/10)		91,838	102,018	108,014	112,125	112,710	8,485	535,189
Transfers (of expense to/from other fund)	55,279	(72,218)		(600,928)	112,444	107,990		(397,433)
Debt Payments (Cert. of Participation, Lease Rev. Bonds)	380,572	676,118	684,736					1,741,426
Total Expense	608,009	3,085,088	4,939,831	7,882,264	15,181,098	20,834,111	1,253,400	53,783,802
Ending Balance	24,725,522	21,654,875	30,699,375	35,693,416	31,168,530	12,087,020	10,875,398	10,875,398

# IMPERIAL VALLEY COLLEGE BOND FUND

	2004-05	2005-06	2006-07	2007-08	2008-09	2009-10	2010-11	Total
Construction/Site Improvement								
Science Building Construction				3,790,239.57	11,777,398.22	11,006,810.56		26,574,448.35
Parking Lot Phase IV						569,043.14	89,625.44	658,668.58
Parking Lot Phase III						3,131,254.33		3,131,254.33
Parking Lot Phase II			1,412,014.00	1,822,806.00				3,234,820.00
Parking Lot Phase I (Sports field relocation)			751,572.07					751,572.07
Bus Transit Terminal (\$1.3 million in State funding)			-			1,724,994.86	336,430.39	2,061,425.25
Relocation of Modular Buildings						59,180.50	225,916.15	285,096.65
Track				389,637.50				389,637.50
North Parking Lot lights				153,500.00				153,500.00
	0.00	0.00	2,163,586.07		11,777,398.22	16,491,283.39	651,971.98	37,240,422.73
Renovation Projects								, ,
Roofing project		1,254,920.69	191,746.31					1,446,667.00
Portable building relocation		77,397.52						398,470.68
Pool renovation		247,510.95		23,302.86				321,161.29
Gym floor		,	107,019.54	,				107,019.54
Remodel - board room						71,625.00	2,252.81	73,877.81
Remodel - Admin Bldg/Room 40						,	9,476.10	
Remodel - gym	29,250.83	30,478.63					•	59,729.46
Deferred Maintenance - college center doors	,	,			25,770.00			25,770.00
Deferred Maintenance - tennis courts				25,000.00				25,000.00
Floor, 2100 bldg			20,500.00	,				20,500.00
Remodel - counseling		13,326.53	,					13,326.53
Remodel - misc		11,838.60				15,732.40		27,571.00
Sidewalks		7,020.86				,		7,020.86
Concete	5,172.71	,	1,637.26					6,809.97
Auto Shop	4,500.00		,					4,500.00
Benches	,	3,281.50						3,281.50
	38,923.54	,	692,323.75	48,302.86	25,770.00	87,357.40	11,728.91	2,550,181.74
Utility upgrades		,,	,	-,		. ,	,	,, -
Sewer Lift Station					314,609.02	97,390.98		412,000.00
Electrical - IID					271,202.33	69,443.70		340,646.03
Primary Electrical Service					269,483.00			269,483.00
Electrical repairs	101,445.18	34,174.15			,		3,947.62	139,566.95
Fire Alarm System	,	, <b>.</b>			118,132.55			118,132.55
Air Conditioning	85,083.00	13,752.12			-, -			98,835.12
Auto tech electrical	,	,	84,809.93					84,809.93
Deferred Maintenance - HVAC Library			,	35,793.25				35,793.25
Deferred Maintenance - Water Treatment Plant				21,942.68		40,675.00		62,617.68
Deferred Maintenance - HVAC Gym				15,282.66		.,		15,282.66
Deferred Maintenance - Clock system				. 0,202.00		14,181.00		14,181.00

# IMPERIAL VALLEY COLLEGE BOND FUND

	2004-05	2005-06	2006-07	2007-08	2008-09	2009-10	2010-11	Total
Deferred Maintenance - Water Lines						1,437.82		1,437.82
Shut off valves - water system					7,042.96			7,042.96
	186,528.18	47,926.27	84,809.93	73,018.59	980,469.86	223,128.50	3,947.62	1,599,828.95
Equipment/rental/leases/supplies								
Furniture/Equip/Supplies - Science Building		126,239.71	40,299.94			1,104,315.64	83,304.43	
Equipment (parking pass machines 09-10)						52,672.82		52,672.82
Furniture/AV equip - Board Room						43,967.95		43,967.95
Supplies (2009-10 parking lot)	326.04	21,026.82	3,925.36	796.50		17,111.20		43,185.92
Equipment rental			9,965.77					9,965.77
Portable building leases/ramp rental		7,025.76	52,742.12	3,977.80				63,745.68
	326.04	154,292.29	106,933.19	4,774.30	0.00	1,218,067.61	83,304.43	1,567,697.86
Other Outgo								
Security required by County of Imperial							250,000.00	250,000.00
Debt payments - Lease Revenue Bonds	291,550.46	293,927.87	290,597.17				200,000.00	876,075.50
Debt payments - Cert. of Participation	89,021.60	382,190.09	394,138.99					865,350.68
	380,572.06	676,117.96	684,736.16	0.00	0.00	0.00	250,000.00	
Services								
Construction Management				753,814.88	1,173,099.20	1,219,442.86	125,210.00	
Architect		452,420.72	904,886.35	681,382.33	378,713.17	908,704.28	43,251.52	
Inspection		1,500.00	7,200.00	93,825.00	430,183.85	277,200.00	25,807.50	
Testing/Surveying/Engineering		5,000.00	15,758.88	39,744.84	92,348.79	56,810.07	5,231.65	214,894.23
Division of the State Architect			136,900.00			11,500.00	25,840.00	174,240.00
Security (for construction site, ended 11/13/09)					59,684.26	34,583.49		94,267.75
Construction Insurance (Science Building)				22,488.00	3,373.00	2,504.00		28,365.00
Legal ads	1,659.47	1,577.78	2,673.05	5,230.30	8,704.30	5,032.00	1,329.21	26,206.11
Consulting (facility planning, traffic survey)		4,140.00	34,706.08	7,930.50	20,850.00	73,321.00	10,975.50	151,923.08
LEED Commissioning (Science Building)				,	5,935.00	57,415.00		63,350.00
Movers (Science Building/chemicals/hazarrdous materials)					-,	55,051.26	6,317.27	61,368.53
Audit (paid by District in some fiscal years)		4,500.00	3,300.00				-,-	7,800.00
	1,659.47	469,138.50	1,105,424.36	1,604,415.85	2,172,891.57	2,701,563.96	243,962.65	,
Total Pos	608,009.29	2,993,250.30	4,837,813.46	7,886,694.67	14,956,529.65	20,721,400.86	1,244,915.59	53,248,613.82
Transfer (2007-08 expense - posting error)				(112,444.15)	112,444.15			0.00
Salaries and Benefits (maintenance workers)	0.00	91,837.69	102,017.54	108,014.01	112,124.64	112,710.22	8,484.67	535,188.77
Total Expenditures	608.009.29	3.085.087.99	4,939,831.00	7.882.264.53	15,181 098 44	20,834,111.08	1,253 400 26	53,783,802.59

# CASH COUNTY TREASURY REPORT

01-Imperial Community College Requested by carlosf

# From 7/1/2010 through 9/30/2010

# 080 - General Obligation Bond (GOB)

Date	Reference	Description		Debit	Credit	Total Debits	Total Credits	Balance
07 /01 /10		Balance Forward				64,803,768.65	52,716,748.50	12,087,020.15
07 /08 /10	TF-110008	110008		-	272,945.39	64,803,768.65	52,989,693.89	11,814,074.76
07 /15 /10	TF-110036	110036		-	31,012.57	64,803,768.65	53,020,706.46	11,783,062.19
07 /16 /10	TF-110047	110047		41,692.25	-	64,845,460.90	53,020,706.46	11,824,754.44
07 /21 /10	TF-110042	110042		-	11,514.77	64,845,460.90	53,032,221.23	11,813,239.67
07 /28 /10	TF-110049	110049		0.77	-	64,845,461.67	53,032,221.23	11,813,240.44
07 /29 /10	TF-110064	110064		-	17,392.99	64,845,461.67	53,049,614.22	11,795,847.45
07 /29 /10		Payroll Activity		-	4,534.30	64,845,461.67	53,054,148.52	11,791,313.15
08 /02 /10	TF-110096	110096		-	216,396.14	64,845,461.67	53,270,544.66	11,574,917.01
08 /10 /10		Payroll Activity		-	3,950.37	64,845,461.67	53,274,495.03	11,570,966.64
08 /19 /10	TF-110148	110148		-	458.55	64,845,461.67	53,274,953.58	11,570,508.09
08 /26 /10	TF-110176	110176		-	255,151.00	64,845,461.67	53,530,104.58	11,315,357.09
08 /31 /10	CR-110160	110160		85.00	-	64,845,546.67	53,530,104.58	11,315,442.09
09 /02 /10	TF-110189	110189		-	3,635.53	64,845,546.67	53,533,740.11	11,311,806.56
09 /09 /10	TF-110209	110209		-	212,708.94	64,845,546.67	53,746,449.05	11,099,097.62
09 /16 /10	TF-110221	110221		-	149,324.66	64,845,546.67	53,895,773.71	10,949,772.96
09 /23 /10	TF-110245	110245		-	74,374.85	64,845,546.67	53,970,148.56	10,875,398.11
		Total Activity		64,845,546.67	53,970,148.56			
		Ending Balance	9/30/2010			64,845,546.67	53,970,148.56	10,875,398.11

Page 10 of 11

Fiscal Year: 2011

9/30/2010 2:23PM

# IMPERIAL VALLEY COLLEGE BOND FUND 2010-11

)	ORG	Sum of Amount
1 - Modernization	870	2,252.81
	6129	2,252.81
	One Source Distributors	
	Modernization Board Room - electrical	2,252.81
	881 - Administration Building	9,476.10
	6130	9,476.10
	DEZ Construction	
	Modernization Building 10 - pay app #1	9,476.10
1 - Modernization Total		11,728.91
8 - Hwy 111/Aten Road Improvements	873	262,304.71
	5110	3,315.50
	Barret's Biological Survey	
	Hwy 111/Aten Rd - burrowing owl survey	3,315.50
	5740	1,329.21
	IV Press	
	Hwy 111/Aten Rd - legal ad (rebid)	1,329.21
	5830	7,660.00
	GS Lyon	
	Hwy 111/Aten Rd - site assessment	2,300.00
	Holt Group	
	Hwy 111/Aten Rd - testing	300.00
	Perfect Solution	
	Hwy 111/Aten Rd - traffic engineering services	1,910.00
	Scientific Resources Associated	
	Hwy 111/Aten Rd - air quality analysis	360.00

	IMPERIAL VALLEY COLLEGE	
	BOND FUND	
	2010-11	
81008 - Hwy 111/Aten Road Improvements	Hwy 111/Aten Rd - traffic analysis	2,790.00
	5890	250,000.00
	Imperial Valley College/Rabobank	
	Hwy 111/Aten Rd - escrow account required by County	250,000.00
81008 - Hwy 111/Aten Road Improvements Total		262,304.71
81009 - Parking Lot - Landscape, Signage, Info. B	ooths 878	105,063.40
	5110	11,722.71
	Nielsen Construction	
	Construction management - pay app #8	5,781.04
	Construction management - pay app #9	5,941.67
	5830	3,715.25
	Hartline Inspection	
	Inspection 6/16 - 6/30/10	1,856.25
	Inspection 7/1 - 7/15/10	742.50
	Inspection 7/16 - 7/30/10	742.50
	Landmark	
	Parking Lot Phase IV - testing	374.00
	6130	89,625.44
	Executive Landscape	
	Parking Lot Phase IV - pay app #7	1,026.00
	Parking Lot Phase IV - pay app #8	1,026.00
	Team C Construction	
	Parking Lot Phase IV - pay app #6	5,850.00
	Tom Watson	
	Parking Lot Phase IV - pay app #4	58,780.00
	Parking Lot Phase IV - pay app #5	22,943.44
81009 - Parking Lot - Landscape, Signage, Info. B	ooths Total	105,063.40
81010 - 400 Building Modernization (50% State Fu	unding) 879	12,920.00
	5110	12,920.00
	Division of the State Architect	12,020.00
	······································	

#### IMPERIAL VALLEY COLLEGE BOND FUND 2010-11 81010 - 400 Building Modernization (50% State Funding) Modernization 400 Building - plan check 12,920.00 81010 - 400 Building Modernization (50% State Funding) Total 12,920.00 81011 - 400 Building Modernization (50% Bond) 879 12,920.00 12,920.00 5110 **Division of the State Architect** Modernization 400 Building - plan check 12,920.00 12,920.00 81011 - 400 Building Modernization (50% Bond) Total 81091 - Bus Transfer Terminal and Relocatable Classro(841 391,252.72 5110 47,665.43 **Nielsen Construction** Construction management - pay app #12 4,413.91 Sanders, Inc. Bus Transfer Terminal - architectural services 43,251.52 5830 7,156.90 **Hartline Inspection** Inspection 6/16 - 6/30/10 1,856.25 Inspection 7/1 - 7/15/10 742.50 742.50 Inspection 7/16 - 7/30/10 Landmark Testina 458.55 Bus Transfer Terminal - testing 3,357.10 6130 336,430.39 **DEZ Construction** Bus Transfer Terminal - pay app #8 629.10 870.30 Bus Transfer Terminal - pay app #9 **Executive Landscape** Bus Transfer Terminal - pay app #7 157.010.40 Bus Transfer Terminal - pay app #8 38,695.50 **Pyramid Construction** Bus Transfer Terminal - pay app #6 24,834.32

# IMPERIAL VALLEY COLLEGE BOND FUND 2010-11

# 81091 - Bus Transfer Terminal and Relocatable Classrooms

Supreme Electric	
Bus Transfer Terminal - pay app #4	81,227.39
Bus Transfer Terminal - pay app #5	17,810.52
Team C Construction	
Bus Transfer Terminal - pay app #8	5,438.70
Trademark Construction	
Bus Transfer Terminal - pay app #6	9,914.16
842 - Relocatable Classrooms	355,156.53
5110	109,073.38
Nielsen Construction	
Construction management - pay app #1	24,333.51
Construction management - pay app #2	48,899.04
Construction management - pay app #3	35,840.83
5830	20,167.00
Hartline Inspection	
Inspection 6/16 - 6/30/10	3,712.50
Inspection 7/1 - 7/15/10	3,712.50
Inspection 7/16 - 7/30/10	3,712.50
Inspection 8/16 - 8/31/10	2,756.25
Inspection 8/2 - 8/13/10	3,375.00
Inspection 9/1 - 9/15/10	1,856.25
Landmark	
Relocatable Classrooms - testing	1,042.00
6130	225,916.15
Executive Landscape	
Relocatable Classrooms - pay app #1	23,374.80
Hibbert Electric	
Relocatable Classrooms - pay app #1	25,627.50
Relocatable Classrooms - pay app #2	52,794.90
Relocatable Classrooms - pay app #3	72,563.06

# **O'Malley Plumbing**

	IMPERIAL VALLEY COLLEGE BOND FUND	
	2010-11	
81091 - Bus Transfer Terminal and Relocatable Classroc	Relocatable Classrooms - pay app #1	17,233.48
	Relocatable Classrooms - pay app #2	2,642.41
	Team C Construction	
	Relocatable Classrooms - pay app #1	29,880.00
	Relocatable Classrooms - pay app #2	1,800.00
81091 - Bus Transfer Terminal and Relocatable Classroor	ns Total	746,409.25
82001 - 2700 "Science" Building	70	6,317.27
-	5890	6,317.27
	Alliance Environmental	
	Science Building - chem lab move	6,317.27
8	75	83,304.43
	4320	2,431.94
	VWR Scientific	
	Science supplies	2,431.94
	6490	80,872.49
	Bio-Rad	
	Science supplies	641.63
	Lenovo	
	Science equipment - Laptop Computers	68,355.79
	VWR Scientific	
	Science equipment	11,875.07
82001 - 2700 "Science" Building Total		89,621.70
84511 - Deferred Maintenance 8	57	3,947.62
	6130	3,947.62
	Transpower Testing	
	Deferred maintenance - electrical	3,947.62
84511 - Deferred Maintenance Total		3,947.62
Grand Total		1.244.915.59